

MAYOR Deana Holiday Ingraham

COUNCIL MEMBERS

Ward A Sharon D. Shropshire Eric Friedly

Ward B Carrie Ziegler

Ward C T. Starr Cummings Tremayne Mitchell

Ward D Joshua B. Butler IV Dr. LaTonya Martin Rogers

INTERIM CITY MANAGER Howard W. Brown, Jr.

City of East Point Public Works – Transportation Office

Project Updates: August 2024

^{2S} <u>Transportation Design Projects</u>

1. **Traffic Calming Project Set 2** – Study and design consists of milling and resurfacing, sign and pavement marking updates, drainage corrections, and minor traffic calming placement on:

- Church St (from Washington Rd to Lyle Ave) (Ward B)
- East Point St (from Washington Rd to Vesta Ave) (Ward B)
- West Taylor Ave (from Washington Rd to Main St) (Ward A/B)
- Harrison Rd (from Virginia Ave to Willingham Dr) (Ward B)
 Design start date: August 2024
- Dodson Dr Sidewalk Project (Ward C) The design of this project will include adding sidewalk on the west side of Dodson Dr from Earl Godfrey Circle to Hogan Rd. In design (Phase 2 of 3). Estimated completion date: December 2024
- Janice Dr Intersection Improvements (Ward D) The Janice Dr intersection project involves realigning Janice Drive to meet Candlewood Dr and introducing a new traffic signal. In design (Phase 3 or 3). Estimated completion date: August 2024
- Church St and Neely Dr Stop Sign Intersection Project (Ward B) Church and Neely design project will include adding stops signs at all approaches with sidewalk ramp updates. In design (Phase 1 of 3). Estimated completion date: August 2024
- Desert Dr Resurfacing Project (Ward D) Design includes resurfacing plans for Desert Dr from Camp Creek Pkwy to Redwine Rd. In design (Phase 1 of 3). Estimated completion date: April 2025
- Sylvan Rd North Sidewalk Project (Ward B) The design of the Sylvan Rd Noth project will consist of adding sidewalk from Winburn Drive to the City of Atlanta. In design (Phase 1 of 3). Estimated completion date: April 2025
- 7. GDOT PI #0019794 Multimodal Improvements Main St from W Cleveland Ave to Womack Ave (Ward B) -. Evaluation Committee Review



MAYOR Deana Holiday Ingraham

COUNCIL MEMBERS

Ward A Sharon D. Shropshire Eric Friedly

Ward B Carrie Ziegler

Ward C T. Starr Cummings Tremayne Mitchell

Ward D Joshua B. Butler IV Dr. LaTonya Martin Rogers

INTERIM CITY MANAGER Howard W. Brown, Jr.

City of East Point Public Works – Transportation Office

Project Updates: August 2024

Transportation Design Projects

- 8. GDOT PI # 0019886 Multimodal Path Norman Berry Dr/Bobby Brown from Sumner Park to Virginia Ave (Ward B) – Evaluation Committee Review
- GDOT PI #0017993 Welcome All Rd & Welcome All Rd Connector Study (Ward D) Church and Neely design project will include adding stops signs at all approaches with sidewalk ramp updates. In design. Estimated completion date: August 2024
- Connally Dr Sidewalk Project (Ward A) Design includes adding sidewalk to the southside of Connally Dr form Judson Ave to Collins Dr. Design state date: September 2024
- 11. Sylvan Road Sidewalk Project from Cedar Avenue to Hapeville City Limits (Ward B)

 The design of this project introduces a sidewalk on the west side of Sylvan Road.
 In design. Estimated completion date: November 2024
- 12. Catalina Cir Traffic Calming Project (Ward D) Design includes placing speed cushions on Catalina Circle. Estimated completion date: December 2024
- 13. Irene Kidd Pkwy Bridge Joint Repair (Ward B) Structural design to fix damage to bridge joints. Design state date: August 2024

*Please email transportationdivision@EastPointCity.org for any questions or concerns.