

A photograph showing a construction worker in a blue shirt and khaki pants pouring concrete into a metal form on a road. The concrete is being poured from a chute, and the worker is using a long-handled tool to guide it.

ROADWAY MAINTENANCE & PAVING

9/22/25 – 10/3/25

The City of East Point Public Works and our contractors will begin Roadway Improvements in the following locations.

Updates for all Transportation Projects can be found at
<https://eastpointga.gov/transportation/> .

Please contact the Transportation Office at
transportationdivision@EastPointCity.org or (404) 270-7116 for
any question and/or concerns.

ROADWAY MAINTENANCE & PAVING UPDATE

Week of 9/22/25 – 10/3/25

Roads receiving patching and Hot-In-Place Asphalt Recycling (Hot-In-Place) will receive a 2nd layer of Microsurfacing in the following weeks. Notification will be provided in advance for each location. For more information on these paving procedures see the informational links below.

- Hot-In-Place Recycling - <https://hotinplacerecycling.com>
- Microsurfacing - https://roadresource.org/treatment_resources/micro_surfacing

LOCATION	WARD	PAVEMENT GROUP	ACTIVITY
Washington Rd – Washington Rd to N Commerce Dr (GDOT 0019796)	A, C, D	~	Paving In-Progress from Mt. Olive Rd to Victoria Dr
Headland Dr from Ridgecrest Dr to Headland Terrace & Kimmeridge Dr to Warren Way	A, C	B	Resurfacing will take place the week of 10/13-10/17 during the Fulton County Fall break to minimize impact on school operations.
Delowe Dr from Montrose Dr to Washington Rd	A, C	A	Curb and Driveway Repairs scheduled to be completed 10/3 in advance of paving.
Duke of Gloucester	C, D	C	Paving (Hot-In-Place) - 9/22 -9/25
Sir Henry St	C, D	C	Paving (Hot-In-Place) - 9/26
W Rugby Ave	C	C	Paving (Hot-In-Place) – 9/26 -9/27
Prince George St & Queen Elizabeth	C, D	C	Paving (Hot-In-Place) - 9/27
Somerled Trl, Somerlane Trl, Sloop Way, Savannah Walk Subdivision	D	B	Paving (Hot-In-Place) - 10/6 – 10/7
Lakeside Preserve Subdivision	D	C	Milling and Paving entrance and Lakeside Blvd - 9/29-10/6
Heritage Park Subdivision	D	C	Patching Complete
St Johns Dr	C	C	Paving Complete (Hot-In-Place)
Duke of Windsor	C	C	Paving Complete (Hot-In-Place)
Scenic Terr	C	C	Paving Complete (Hot-In-Place)
Scenic Dr	C, D	C	Paving Complete (Hot-In-Place)
Pomona Ct	D	C	Paving Complete (Hot-In-Place)
Mt Vernon Dr	D	C	Paving Complete (Hot-In-Place)

LOCATION	WARD	PAVEMENT GROUP	ACTIVITY
Potomac Terr	C, D	C	Paving Complete (Hot-In-Place)
Redwine Ct	C, D	C	Paving Complete (Hot-In-Place)
Victoria Dr/W Potomac Dr	D	C	Paving Complete (Hot-In-Place)
Redwine Rd	C, D	C	Paving Complete (Hot-In-Place)
Dresden Trl	C	C	Paving Complete (Hot-In-Place)
Ben Hill Dr from Headland Dr to Washington Rd	A, C	A	Paving and Striping Complete
Piney Wood Dr	C	A	Paving Complete
Piney Wood Ter	C	A	Paving Complete
Oakridge Ln	C	A	Paving Complete
Pine Needle Dr	C	A	Paving Complete
Pine Needle Ct	C	A	Paving Complete
Heather	C	A	Paving Complete
Stanton Rd	A	A	Contractor Developing Cost Estimate for approval
Idlewood Dr	A	A	Contractor Developing Cost Estimate for approval
Alison Ct	A	A	Contractor Developing Cost Estimate for approval
Fort Valley Dr	A	A	Contractor Developing Cost Estimate for approval
<i>Blount St, Palm Dr, multiple streets in River Park Community</i>	B	B	Contractor Developing Cost Estimate for approval
<i>Rockwood Dr</i>	D	B	Contractor Developing Cost Estimate for approval