



# City of East Point

## Public Works – Transportation Office

Project Updates: April 2026

### Transportation Construction Projects

**MAYOR**  
Keisha Chapman

**COUNCIL MEMBERS**

**Ward A**  
Japera Hemming  
Eric Friedly

**Ward B**  
Shean L. Atkins  
Carrie Ziegler

**Ward C**  
T. Starr Cummings  
Tremayne Mitchell

**Ward D**  
Andrea Caldwell  
Dr. LaTonya Martin Rogers

**CITY MANAGER**  
Redmond Jones II

1. **GDOT PI #0019796 Street Resurfacing Project (TIP Funding).**
  - a. Washington Rd from Main St/SR 14 to N Commerce Dr (Ward D) **COMPLETE**
  - b. N Commerce Dr from Washington Rd to Redwine Rd (Ward D) **COMPLETE**
  - c. Centre Pkwy from N Commerce Dr to SR 6/Camp Creek Pkwy (Ward D) **COMPLETE**

**Estimated Completion date: COMPLETE**

Current Activities

- Final Inspection

2. **Janice Dr Intersection Improvements (Ward D)** – The Janice Dr intersection project involves realigning Janice Drive to meet Candlewood Dr and introducing a new traffic signal. **In construction. Estimated completion date: December 2026**

Current Activities

- **Janice Drive Road Closure**
- Utility Coordination
- Utility Location
- Site Grading

3. **GDOT PI #0012638 LCI Downtown Multimodal** – Design includes streetscape of East Point Street and Main Street. **In construction. Estimated completion date: April 2026**

Current Activities

- Along the west side of Main St (MARTA), concrete work is substantially complete.
- Along the east side of the project from Thompson Ave to W Cleveland Ave, installation of the brick parking isle is being completed.
- East Point Water & Sewer continuing with new water main and service line installation on East Point St from W Cleveland Ave to Washington Rd
- Landscaping, benches, trash receptacles, and bike racks will begin to be installed.
- **Hard Stop date of June 1<sup>st</sup> is in place in preparation for the FIFA events.**





# City of East Point Public Works – Transportation Office

Project Updates: April 2026

## Transportation Construction Projects

**4. Sylvan Road Sidewalk Project from Cedar Avenue to Hapeville City Limits (Ward B) –** The design of this project introduces a sidewalk on the west side of Sylvan Road. **Estimated Completion Date: Complete**

**5. City-Wide Resurfacing Project – Updates are provided monthly on all City of East Point Social Media Outlets and Transportation Division webpage**

- **Microsurfacing (Ward C/D) – Final repairs completed**

## All the locations

Dorsey Ave – Delowe Dr to Montrose Dr	Blount St	Completed
Lancaster Dr – Plantation Dr to Leith Ave	Blount Pl	Completed
Dabney Terrace – Riggs Dr to Dorsey Ave	Riggs Rd	Completed
Farley St – Montrose Dr to End	Rockwood Drive	Completed
Laurel Ln – Dorsey Ave to End	Redwine Rd – N Commerce City Limits to N Desert Dr	TBD
Montrose Dr – Delowe Dr to Riggs	Frontage Rd (Camp Creek)	Completed

**6. Desert Dr Resurfacing Project (Ward D) –** Roadway resurfacing and construction of sidewalk on Desert Dr from Camp Creek Pkwy to Redwine Rd. **Estimated Start Date: April 2026**

**7. Sylvan Rd North Sidewalk Project (Ward B) –** Construction of sidewalk on Sylvan Rd from Winburn Drive to the City of Atlanta. **Estimated Start Date: May 2026**

**8. Connally Drive Sidewalk Project –** Construction of new sidewalk on Connally Drive from Judson Avenue to Collins Drive. **Estimated Start Date: April 2026**

**9. Stanton Rd Pedestrian Crossing –** Pedestrian crossing with rapid flashing beacons will be placed near 1847 Stanton Road. **Estimated completion date: Complete**

Please email [transportationdivision@EastPointCity.org](mailto:transportationdivision@EastPointCity.org) for any questions or concerns. Thank you for your patience.

**MAYOR**  
Keisha Chapman

### **COUNCIL MEMBERS**

**Ward A**  
Japera Hemming  
Eric Friedly

**Ward B**  
Shean L. Atkins  
Carrie Ziegler

**Ward C**  
T. Starr Cummings  
Tremayne Mitchell

**Ward D**  
Andrea Caldwell  
Dr. LaTonya Martin Rogers

**CITY MANAGER**  
Redmond Jones II





# City of East Point

## Public Works – Transportation Office

Project Updates: April 2026

**MAYOR**  
Keisha Chapman

### COUNCIL MEMBERS

**Ward A**  
Japera Hemming  
Eric Friedly

**Ward B**  
Shean L. Atkins  
Carrie Ziegler

**Ward C**  
T. Starr Cummings  
Tremayne Mitchell

**Ward D**  
Andrea Caldwell  
Dr. LaTonya Martin Rogers

**CITY MANAGER**  
Redmond Jones II

### Transportation Design Projects

- 1. Traffic Calming Project Set 2** – Study and design consist of milling and resurfacing, sign and pavement marking updates, drainage corrections, and minor traffic calming placement on:
  - Church St (from Washington Rd to Lyle Ave) (Ward B)
  - East Point St (from Washington Rd to Vesta Ave) (Ward B)
  - West Taylor Ave (from Washington Rd to Main St) (Ward A/B)
  - Harrison Rd (from Virginia Ave to Willingham Dr) (Ward B)**Estimated completion date: Complete**
- 2. Washington Rd and Hammarskjold Dr Intersection Project (Ward D)** – Design will include the redesign of the Washington Rd and Hammarskjold Dr intersection to include a designated left turn lane for northbound and designated right turn lane for southbound. **Estimated completion date: Complete**
- 3. GDOT PI # 0019886 Multimodal Path Tri Cities to Virginia Ave (Ward B)** – In Design. **Estimated completion date: December 2026**
- 4. GDOT PI #0017993 Welcome All Rd & Welcome All Rd Connector Study (Ward D)** –In Right of Way Acquisition/Coordination. **Estimated completion date: August 2026**
- 5. Dobbs Way Sidewalk Design** – Design for new sidewalk installation on Dobbs Way between Washington Rd and Ben Hill Rd. **Estimated completion date: Complete**
- 6. Neely Avenue Sidewalk Design** – Design for new sidewalk installation on Neely Avenue between Semmes Street and Warren Way. **Estimated completion date: Complete**

Please email [transportationdivision@EastPointCity.org](mailto:transportationdivision@EastPointCity.org) for any questions or concerns. Thank you for your patience.





# City of East Point

## Public Works – Transportation Office

Project Updates: April 2026

**MAYOR**  
Keisha Chapman

### COUNCIL MEMBERS

**Ward A**  
Japera Hemming  
Eric Friedly

**Ward B**  
Shean L. Atkins  
Carrie Ziegler

**Ward C**  
T. Starr Cummings  
Tremayne Mitchell

**Ward D**  
Andrea Caldwell  
Dr. LaTonya Martin Rogers

**CITY MANAGER**  
Redmond Jones II

### Transportation Design Projects

- 7. Briarwood Blvd Sidewalk Design** – Design of new sidewalk installation on Briarwood between Conley Hills Elementary to Stone Rd and Conley Hills Elementary to Dodson Dr. **Estimated completion date: June 2026**
- 8. Headland Dr Sidewalk Design** – Design of new sidewalk installation on Headland Dr between Headland Dr/Norman Berry Dr and Semmes St. **Estimated completion date: June 2026**
- 9. St Joseph Ave Traffic Calming Design** – Review and design for the implementation of traffic Calming devices on St Joseph Ave between Lawrence St and Newnan St. **Estimated completion date: Complete**
- 10. Rugby Avenue Sidewalk Design** – New sidewalk design for Rugby Avenue between Mount Olive Road and Dodson Drive Connector. **Estimated completion date: June 2026**

Please email [transportationdivision@EastPointCity.org](mailto:transportationdivision@EastPointCity.org) for any questions or concerns. Thank you for your patience.

