



City of East Point

Public Works – Transportation Office

Project Updates: May 2026

Transportation Construction Projects

MAYOR
Keisha Chapman

COUNCIL MEMBERS

Ward A
Japera Hemming
Eric Friedly

Ward B
Shean L. Atkins
Carrie Ziegler

Ward C
T. Starr Cummings
Tremayne Mitchell

Ward D
Andrea Caldwell
Dr. LaTonya Martin Rogers

CITY MANAGER
Redmond Jones II

1. GDOT PI #0019796 Street Resurfacing Project (TIP Funding).

- a. Washington Rd from Main St/SR 14 to N Commerce Dr (Ward D) **COMPLETE**
 - b. N Commerce Dr from Washington Rd to Redwine Rd (Ward D) **COMPLETE**
 - c. Centre Pkwy from N Commerce Dr to SR 6/Camp Creek Pkwy (Ward D) **COMPLETE**
- Estimated Completion date: COMPLETE**

Current Activities

- Final Inspection

2. Janice Dr Intersection Improvements (Ward D) – The Janice Dr intersection project involves realigning Janice Drive to meet Candlewood Dr and introducing a new traffic signal. In construction. Estimated completion date: December 2026

Current Activities

- Janice Drive Road Closure
- Utility Coordination
- Utility Location
- Site Grading

3. GDOT PI #0012638 LCI Downtown Multimodal – Design includes streetscape of East Point Street and Main Street. In construction. Estimated completion date: April 2026

Current Activities

- Along the west side of Main St (MARTA), concrete work is substantially complete.
- Along the east side of the project from Thompson Ave to W Cleveland Ave, installation of the brick parking isle is being completed.
- East Point Water & Sewer continuing with new water main and service line installation on East Point St from W Cleveland Ave to Washington Rd
- Landscaping, benches, trash receptacles, and bike racks will begin to be installed.
- **HARD STOP DATE OF JUNE 1ST IS IN PLACE IN PREPARATION FOR THE FIFA EVENTS.**





City of East Point Public Works – Transportation Office

Project Updates: May 2026

Transportation Construction Projects

MAYOR
Keisha Chapman

COUNCIL MEMBERS

Ward A
Japera Hemming
Eric Friedly

Ward B
Shean L. Atkins
Carrie Ziegler

Ward C
T. Starr Cummings
Tremayne Mitchell

Ward D
Andrea Caldwell
Dr. LaTonya Martin Rogers

CITY MANAGER
Redmond Jones II

4. City-Wide Resurfacing Project – Updates are provided monthly on all City of East Point Social Media Outlets and Transportation Division webpage

- **Microsurfacing (Ward C/D) – Final repairs completed**

All the locations

Laurel Ln – Dorsey Ave to End	Redwine Rd – N Commerce City Limits to N Desert Dr	TBD
--------------------------------------	---	------------

- 5. Desert Dr Resurfacing Project (Ward D) – Roadway resurfacing and construction of sidewalk on Desert Dr from Camp Creek Pkwy to Redwine Rd. Estimated completion Date: December 2026**
- 6. Sylvan Rd North Sidewalk Project (Ward B) – Construction of sidewalk on Sylvan Rd from Winburn Drive to the City of Atlanta. Estimated Start Date: June 2026**
- 7. Connally Drive Sidewalk Project – Construction of new sidewalk on Connally Drive from Judson Avenue to Collins Drive. Estimated Start Date: June 2026**

Please email transportationdivision@EastPointCity.org for any questions or concerns. Thank you for your patience.





City of East Point

Public Works – Transportation Office

Project Updates: May 2026

MAYOR
Keisha Chapman

COUNCIL MEMBERS

Ward A
Japera Hemming
Eric Friedly

Ward B
Shean L. Atkins
Carrie Ziegler

Ward C
T. Starr Cummings
Tremayne Mitchell

Ward D
Andrea Caldwell
Dr. LaTonya Martin Rogers

CITY MANAGER
Redmond Jones II

Transportation Design Projects

- 1. Traffic Calming Project Set 2** – Study and design consist of milling and resurfacing, sign and pavement marking updates, drainage corrections, and minor traffic calming placement on:
 - Church St (from Washington Rd to Lyle Ave) (Ward B)
 - East Point St (from Washington Rd to Vesta Ave) (Ward B)
 - West Taylor Ave (from Washington Rd to Main St) (Ward A/B)
 - Harrison Rd (from Virginia Ave to Willingham Dr) (Ward B)**Estimated completion date: Complete**
- 2. Washington Rd and Hammarskjold Dr Intersection Project (Ward D)** – Design will include the redesign of the Washington Rd and Hammarskjold Dr intersection to include a designated left turn lane for northbound and designated right turn lane for southbound. **Complete**
- 3. GDOT PI # 0019886 Multimodal Path Tri Cities to Virginia Ave (Ward B)** – **In Design. Estimated completion date: December 2026**
- 4. GDOT PI #0017993 Welcome All Rd & Welcome All Rd Connector Study (Ward D)** –**In Right of Way Acquisition/Coordination. Estimated completion date: August 2026**
- 5. Dobbs Way Sidewalk Design** – Design for new sidewalk installation on Dobbs Way between Washington Rd and Ben Hill Rd. **Complete**
- 6. Neely Avenue Sidewalk Design** – Design for new sidewalk installation on Neely Avenue between Semmes Street and Warren Way. **Complete**

Please email transportationdivision@EastPointCity.org for any questions or concerns. Thank you for your patience.





City of East Point

Public Works – Transportation Office

Project Updates: May 2026

MAYOR
Keisha Chapman

COUNCIL MEMBERS

Ward A
Japera Hemming
Eric Friedly

Ward B
Shean L. Atkins
Carrie Ziegler

Ward C
T. Starr Cummings
Tremayne Mitchell

Ward D
Andrea Caldwell
Dr. LaTonya Martin Rogers

CITY MANAGER
Redmond Jones II

Transportation Design Projects

7. **Briarwood Blvd Sidewalk Design** – Design of new sidewalk installation on Briarwood between Conley Hills Elementary to Stone Rd and Conley Hills Elementary to Dodson Dr. **Estimated completion date: June 2026**
8. **Headland Dr Sidewalk Design** – Design of new sidewalk installation on Headland Dr between Headland Dr/Norman Berry Dr and Semmes St. **Estimated completion date: June 2026**
9. **St Joseph Ave Traffic Calming Design** – Review and design for the implementation of traffic Calming devices on St Joseph Ave between Lawrence St and Newnan St. **Complete**
10. **Rugby Avenue Sidewalk Design** – New sidewalk design for Rugby Avenue between Mount Olive Road and Dodson Drive Connector. **Estimated completion date: June 2026**

Please email transportationdivision@EastPointCity.org for any questions or concerns. Thank you for your patience.

